PART ONE

Risk Assessments

RISK ASSESSMENT BRIEFING RECORD

BRIEFING TITLE:	Gilltown – Bournemouth					
Applicable Risk Assessments:						
Briefing Given By:	Lewis Hughes	Date:	25.01.19			

Ref.	Employees Name	Signature	Comments
1	Tom Peters		
2	James Goodman		
3	Rob Featch		
4	Zak Ledbitter		
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			

SECTION C WORK AT HEIGHT/

CONSTRUCTION RISK ASSESSMENTS

Proje	ct Title:	t Title: Gilltown - Bournemouth Risk Assess.					C01						
Tools	/A ativitur		Project No.:				(00178					
Task	Activity:	roof lvl 14 -	erect and dismantle indepo 17.	endent scarrold to	Dat	te P	repa	ared	: 2	25-0			
			HAZARDS		Lik	eliho	od		Severity				Risk Score
Ref.	Key hazards associated with the above task/activity.				Probable	Occasional	Remote	Catastrophic	Critical	Serious	Marginal	Negligible	Likelihood x Severity
				Score:	3	2	1	5	4	3	2	1	
1	Falls from height						X	X		x			6/4
2	Noise					Х	X		X	x			6/4
3	Collapse/failure of the structure						X	X					6/ <mark>6</mark>
4	Vibration from power tools						X			X X			4/4
5	Dust	Dust					X				X		3/3
6	Equipment failing (Harness or inertia reel)						X			X X			4/4
7	Trips/Falls						X			X X			4/4
8	Pedestrians/public						X		X X				5/ <mark>5</mark>
9	Design Failure						X	X					6/6
10	*Items marked in Red are risk scores after control measures												
Risk	Assessme	nt Scores:	10+ Very High Risk	5-9 High F	Risk				1	1-4 L	.ow	Risk	(

PERSONS AFFECTED						
Operatives	X	Members of Public	Х	Site Visitors		
Other Workers	Х	Managers	Х	Young Persons		
Others						

PPE REQUIREMENTS						
Harness & Lanyard	Х	Hi-Viz Clothing	х	Respiratory Protection	х	
Hearing Protection	х	Eye Protection	х	Head Protection	Х	
Gloves	X	Boots	X	Inertia block		

	ADDITIONAL CONTROL MEASURES					
In	formation/Instruction/Training	Managerial Controls				
AAA	Only competent and experienced scaffolders shall be permitted to erect, modify or dismantle any scaffold Scaffolders shall hold a valid CISRS card to the appropriate level. Persons inspecting scaffolds shall also be competent to do so and have the appropriate CISRS	 Ensure adequate supervision is provided and that control measures remain valid for the duration of the work All scaffolds shall be erected in accordance with BS EN 12811: 1 2003, TG20:13 or a recognised scaffolding method will be used as guidance when constructing scaffolding. 				
>	Card or have attended a Scaffold Inspection course. All users of the scaffold shall be trained to identify potential defects and inadequacies in the scaffold and the measures to be taken in such instances	 SG4:15 Guidance will be used to safely construct scaffolding. Where scaffolds are to be erected on the public highway, suitable lighting and other protective measures shall be 				

ADDITIONAL CONTROL MEASURES						
Information/Instruction/Training	Managerial Controls					
 All users of the scaffold to be made aware of the dangers of making unauthorised modifications to the scaffold, such as the removal of guard rails and scaffold ties No worker shall be permitted to throw any object of a scaffold 	implemented to protect other road users and the scaffold itself					

Physical Controls	Procedural Controls			
 All scaffolds shall be constructed with double guard rails and fixed toe boards Scaffolds shall always be constructed on level, solid foundations Where there is a risk of falling objects or other materials, the scaffold will be fitted with brick guards, debris netting or protective fans All ladders shall be securely tied off and guarded to prevent accidental falls 	 No scaffolding will be used until it is complete and has been fully inspected by a competent person All scaffolds will be subject to additional inspections every 7 days, these inspections will be recorded in accordance with the Work at Height Regulation 2005 Further inspections will be carried out after any adverse weather conditions and following any alterations. Please refer to the rescue plan for emergency procedures. 			

HSE & Other Guidance	Comments
HSG 150 Health and Safety in Construction	>

Additional Control measures to reduce the risk

1. **Falls from height** will be controlled by having competent operatives working who ensure the use of a harness at all times and erect scaffolding in accordance with the method statement and SG4:15. Scaff step system to be used.

2. Noise

There is numerous trades working on site, Concrete pumping, generators, power tools etc. There is a risk to damage hearing. Ear plugs must be warn as detailed in PPE requirements at all times on site.

3. There is very little risk of the **structure failing**. To ensure this all scaffold erectors must obtain a valid CISRS card to a part 2 standard. Foreman to have ssts training. The equipment being used is thoroughly checked before being dispatched from the yard. Scaffold erectors must follow the method statement.

4. Vibration.

Hand held power tools must not exceed 100 points on the exposure action value system as shown in WSCL health and safety policy.

- 5. **Dust.** Some areas of this scaffold will be inside the building. Respiratory Masks must be warn at all times. Dust will be circulating from other trades.
- **6. Failing of equipment.** All equipment is serviced regularly to ensure safety and good working order.
- **7. Trips and falls** will be prevented by having competent staff on the job who maintains a safe tidy workplace, eliminating the risk of a fall. Where this is not possible for example when there is immovable obstacles in the way then there fall arrest equipment will reduce risk of a severe injury if a fall occurred.
- **8. Pedestrians.** The work we carry out will be temporarily fenced off, pedestrian traffic will be diverted to a safe route.
- **9. Design Failure.** This will be prevented by means of only using a professionally qualified engineer to do the calculations of the various loads the scaffold will be required to take.